




Vendor # 006838

ID	Building Description	Project Value	Previously Invoiced	Net Invoice Due
004-001	Victoria County Justice Center	\$ 34,399.51	(25,089.11)	\$ 9,310.40
006-001	Officers Club	\$ 65,918.82	(26,318.64)	\$ 39,600.18
016-001	4-H Activity Center	\$ 7,141.71	(5,238.23)	\$ 1,903.48
020-001	Airport Terminal	\$ 18,898.45	0.00	
020-002	Maintenance/Fire Station	\$ 56,187.58	0.00	\$ 56,187.58
020-005	Fire Marshall/TSA Office	\$ 13,030.46	(9,377.07)	\$ 3,653.39
020-007	ARFF Fire Station	\$ 28,774.33	0.00	\$ 28,774.33
020-008	133 Airplane Hangar	\$ 104,709.47	(75,522.10)	\$ 29,187.37
020-010	388 Airplane Hangar	\$ 162,958.15	0.00	\$ 162,958.15
020-011	348 Airplane Hangar(Small T)	\$ 18,828.81	(13,730.72)	\$ 5,098.09
020-012	Airport Control Tower	\$ 37,258.62	0.00	\$ 37,258.62
020-013	305 Airplane Hangar	\$ 16,080.56	(11,867.30)	\$ 4,213.26
020-014	437 Airplane Hangar	\$ 145,909.42	(79,543.00)	\$ 66,366.42
029-001	U Of H Storage Building (Leased)	\$ 37,121.70	0.00	\$ 37,121.70
024-001	Extension Office	107,341.93	(47,798.42)	59,543.51
030-001	VRS Building (Leased)	\$ 16,440.45	(5,667.63)	\$ 10,772.82
034-001	Straight Arrow	\$ 3,096.12	0.00	\$ 3,096.12
035-001	Fisher Stevens Warehouse	\$ 132,955.53	0.00	\$ 132,955.53
Unsch	479 Waco Rd	\$ 44,769.53	0.00	\$ 44,769.53
Unsch	H&H Door	45,178.42	(11,365.87)	33,812.55
Unsch	Sky Restaurant	\$ 69,153.70	(37,658.52)	\$ 31,495.18
Unsch	Texas Mile Warehouse	\$ 19,799.84	0.00	\$ 19,799.84

CHANGE ORDERS -

020-002	Maintenance/Fire Station	\$ 34,200.00		\$ 34,200.00
024-001	Extension - Replace Door unit			\$ -
024-001	Extension Building Windows	\$ 31,548.00	(31,548.00)	\$ -
024-001	Extension Building - Blinds C.O			
020-013	Hangar B - Change Order	\$ 68,686.00	(68,686.00)	\$ -
029-008	133 Hangar	\$ 68,686.00	(68,686.00)	\$ -
029-008	FBO - Window Change Order	\$ 22,220.00	(22,220.00)	\$ -
029-008	FBO - TPO layover CO			
029-008	FBO - Beam Change Order	\$ 5,100.00	(5,100.00)	\$ -
006-001	Officers Club - Decking C.O.			
	Building Demolition	\$ 800,531.00	(800,531.00)	\$ -
	Total Completed Project Value	2,216,924.11	(1,345,947.61)	\$ 852,078.05



Net Total Payment Due	\$ 852,078.05
------------------------------	----------------------

See attached email for County Judge approval to pay

198-581-4615

\$ 500,000.00